# TSPLOSTProjects

| | |
|---|---|
| Project ID | UC- 2 |
| Local ID | UC-101 |
| Project Name Title | PI#: 0007842, Fulton County, Interstate 85 (I-85) at State Route (SR) 138/Jonesboro Road – Diverging Diamond Interchange (DDI |
| Tier | Tier 1 |
| Project Type | Congestion Relief |
| Initiatve Type | TSPLOST |
| City | Union City |
| Current Stage | Design |
| Project Description | Congestion Relief - To provide additional enhancements to the I-85 at SR 138/Jonesboro Road Interchange Reconstruction and Widening Project that would include the following: • Project Management • Gateway Features • Bridge Structural Aesthetics • Landscaping • Streetscape Features • Utilities Improvements |
| Construction Firm Selected | TBD |
| Design Firm Selected | WSP USA |
| Estimated Design Completion Date | December, 2026 |
| Estimated Start Date For Project | June, 2027 |
| Estimated Construction Completion Date | June, 2030 |
| Estimated Substantial Completion Date | August, 2030 |
| Link To External Website | http://www.dot.ga.gov |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $5,000,000 |
| TSPLOST Dollars Spent ($) | $1,065,584 |
| TSPLOST Dollars Committed (not spent) ($) | $3,934,416 |
| Cost Status | Green |
| Schedule Status | Red |
| Status | Active |
| Editor | lferguson@unioncityga.org |
| Project Year | 2026 |
| Last Update | 2026-08-25 16:26:19 |
| State | Georgia |
| Address | City of Union City |
| Creation Date | 2026-08-25 |