TSPLOSTProjects

Project ID	UC- 3
Local ID	UC-102
Project Name Title	Citywide Resurfacing
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Union City
Current Stage	Construction
Project Description	Maintenance and Safety Enhancements - Resurfacing of Various Corridors Citywide
Construction Firm Selected	Multiple
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2022
Estimated Start Date For Project	May, 2020
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	April, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$9,511,323
TSPLOST Dollars Spent ($)	$5,864,315
TSPLOST Dollars Committed (not spent) ($)	$3,647,008
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2018-Present
Last Update	2026-08-25 16:28:38
State	Georgia
Address	City of Union City
Creation Date	2026-08-25