TSPLOSTProjects

Project ID	UC- 5
Local ID	UC-104
Project Name Title	Lancaster Lane Resurfacing and Streetscape
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Operations and Safety in Union City - Lancaster Lane (Shannon Pkwy to Shannon Way)
Construction Firm Selected	TBD
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2023
Estimated Start Date For Project	September, 2024
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	May, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$274,010
TSPLOST Dollars Spent ($)	$51,636
TSPLOST Dollars Committed (not spent) ($)	$222,374
Cost Status	Gray
Schedule Status	Gray
Status	Inactive
Editor	lferguson@unioncityga.org
Project Year	2023
Last Update	2026-08-25 13:03:18
State	Georgia
Address	City of Union City
Creation Date	2026-08-25