TSPLOSTProjects

Project ID	UC- 6
Local ID	UC-105
Project Name Title	Londonderry Way Resurfacing and Streetscape
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Union City
Current Stage	Construction
Project Description	Operations and Safety in Union City - Londonderry Way Streetscape Improvements (SR 138 to Mall Blvd)
Construction Firm Selected	CMC, Inc.
Design Firm Selected	Atlas
Estimated Design Completion Date	September, 2024
Estimated Start Date For Project	February, 2025
Estimated Construction Completion Date	August, 2026
Estimated Substantial Completion Date	September, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$566,210
TSPLOST Dollars Spent ($)	$871,360
TSPLOST Dollars Committed (not spent) ($)	$-305,150
Cost Status	Red
Schedule Status	Red
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2026
Last Update	2026-08-25 13:03:57
State	Georgia
Address	City of Union City
Creation Date	2026-08-25