TSPLOSTProjects

Project ID	EP- 19
Local ID	EP-215
Project Name Title	Pedestrian/Bike Projects
Tier	Tier 2
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Land
Project Description	Pedestrian/Bike Projects in City of East Point - Redwine Road (City of Atlanta to North Commerce Drive) This is a combined project EP-215 and EP-325 EP-215 $218,000 EP- 325 $350,000 Total project cost $568,000
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	February, 2020
Estimated Start Date For Project	August, 2021
Estimated Construction Completion Date	April, 2022
Estimated Substantial Completion Date	December, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$218,000
TSPLOST Dollars Spent ($)	$22,132
TSPLOST Dollars Committed (not spent) ($)	$195,868
Cost Status	Green
Schedule Status	Yellow
Status	Active
Editor	JREEVES@EASTPOINTCITY.ORG
Project Year	2020
Last Update	2021-02-01 23:51:26
State	*NULL*
Address	*NULL*
Creation Date	*NULL*