TSPLOSTProjects

Project ID	EP- 20
Local ID	EP-216
Project Name Title	Ben Hill Rd (South) Sidewalks and Traffic Calming
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Construction
Project Description	Ben Hill Road (Will Lee Road to Unincorporated Fulton County) Traffic Calming and sidewalks
Construction Firm Selected	Sol Construction, LLC
Design Firm Selected	Southeastern Engineers
Estimated Design Completion Date	June, 2021
Estimated Start Date For Project	October, 2021
Estimated Construction Completion Date	February, 2022
Estimated Substantial Completion Date	February, 2022
Link To External Website	www.eastpointcity.org
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$712,500
TSPLOST Dollars Spent ($)	$441,074
TSPLOST Dollars Committed (not spent) ($)	$271,426
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2021
Last Update	2021-10-11 22:23:41
State	*NULL*
Address	*NULL*
Creation Date	*NULL*