TSPLOSTProjects

Project ID	MIL- 8
Local ID	MIL-005/MIL-030
Project Name Title	Northeast Crabapple Connector Road
Tier	Tier 1
Project Type	Congestion Relief
Initiatve Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	New alignment roadway from proposed improved intersection at Mayfield Rd and Charlotte Dr (Project MIL-005) to roundabout at SR 372/ Birmingham Hwy at McFarlin Ln
Construction Firm Selected	CMES
Design Firm Selected	Pond & Company
Estimated Design Completion Date	October, 2018
Estimated Start Date For Project	July, 2017
Estimated Construction Completion Date	February, 2021
Estimated Substantial Completion Date	March, 2021
Link To External Website	http://miltonintersectionprojects.com/northeast-crabapple-connector-road/
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$7,199,218
TSPLOST Dollars Spent ($)	$3,100,860
TSPLOST Dollars Committed (not spent) ($)	$4,098,358
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	*NULL*
Last Update	2021-09-30 18:26:57
State	*NULL*
Address	*NULL*
Creation Date	*NULL*