TSPLOSTProjects

Project ID	MIL- 9
Local ID	MIL-006
Project Name Title	Hopewell Road at Thompson Road/South Thompson Road Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	Realignment of offset intersections and operational improvements that may include turn lanes, traffic signal, or roundabout
Construction Firm Selected	CMES
Design Firm Selected	Barge Design Solutions
Estimated Design Completion Date	August, 2020
Estimated Start Date For Project	February, 2018
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	October, 2021
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1180/hopewell-road-at-thompson-road-_-tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,580,000
TSPLOST Dollars Spent ($)	$2,606,130
TSPLOST Dollars Committed (not spent) ($)	$973,870
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	*NULL*
Last Update	2026-02-27 09:12:39
State	*NULL*
Address	*NULL*
Creation Date	*NULL*