TSPLOSTProjects

Project ID	MIL- 12
Local ID	MIL-012
Project Name Title	Birmingham Road Middle Bridge
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST
City	Milton
Current Stage	Land
Project Description	Bridge replacement with future trail accommodations
Construction Firm Selected	*NULL*
Design Firm Selected	BM&K
Estimated Design Completion Date	August, 2026
Estimated Start Date For Project	April, 2021
Estimated Construction Completion Date	October, 2030
Estimated Substantial Completion Date	October, 2030
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1217/birmingham-road-middle-bridge-_-tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,803,458
TSPLOST Dollars Spent ($)	$109,476
TSPLOST Dollars Committed (not spent) ($)	$2,693,982
Cost Status	Green
Schedule Status	Gray
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	*NULL*
Last Update	2026-09-14 15:50:56
State	*NULL*
Address	*NULL*
Creation Date	*NULL*