TSPLOSTProjects

Project ID	FA- 12
Local ID	19-002
Project Name Title	Roadway Improvements on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	City-Wide Resurfacing, 2019 Roadway Improvements on Various City Roads Project
Construction Firm Selected	Shepco Paving, Inc.
Design Firm Selected	In-House
Estimated Design Completion Date	June, 2023
Estimated Start Date For Project	August, 2019
Estimated Construction Completion Date	December, 2019
Estimated Substantial Completion Date	December, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$544,894
TSPLOST Dollars Spent ($)	$463,461
TSPLOST Dollars Committed (not spent) ($)	$81,433
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2019
Last Update	2020-12-17 13:31:23
State	*NULL*
Address	*NULL*
Creation Date	*NULL*