TSPLOSTProjects

Project ID	FA- 13
Local ID	20-004
Project Name Title	Howell Avenue Extension Roadway Project
Tier	Tier 1
Project Type	Roadway Projects
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	T-SPLOST Roadway Project designed to provide connectivity between Bohannon Road and SR74/Senoia Road, an alternative route for motorists (trucks), and to open up parcels for future development.
Construction Firm Selected	Strack Incorporated
Design Firm Selected	Southeastern Engineering. Inc.
Estimated Design Completion Date	May, 2020
Estimated Start Date For Project	July, 2020
Estimated Construction Completion Date	July, 2021
Estimated Substantial Completion Date	June, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$4,543,122
TSPLOST Dollars Spent ($)	$1,872,795
TSPLOST Dollars Committed (not spent) ($)	$2,670,327
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2021-09-08 19:59:14
State	*NULL*
Address	*NULL*
Creation Date	*NULL*