TSPLOSTProjects

Project ID	FA- 14
Local ID	20-002
Project Name Title	Roadway Improvements on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	2020 City-Wide Resurfacing, Roadway Improvements Project
Construction Firm Selected	C.W.Matthews
Design Firm Selected	In-House
Estimated Design Completion Date	March, 2020
Estimated Start Date For Project	July, 2020
Estimated Construction Completion Date	December, 2020
Estimated Substantial Completion Date	November, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,157,670
TSPLOST Dollars Spent ($)	$694,620
TSPLOST Dollars Committed (not spent) ($)	$463,050
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2020-12-17 20:18:13
State	*NULL*
Address	*NULL*
Creation Date	*NULL*