TSPLOSTProjects

Project ID	FA- 15
Local ID	25-004
Project Name Title	Duncan Park Road, New Location Roadway Project
Tier	Tier 1
Project Type	Roadway Projects
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Construction
Project Description	Extension of Park Road to provide a secondary entrance/exit into Clarence Duncan Park. REBID IFB: November 12th, 2025 Bid Opening: December 19th, 2025; 18 bids received. Low bidder: Piedmont Paving, Inc. for $4,566,732.55 NTP: March 16th, 2026 All work associated with the Duncan Park Road Project to be completed within three hundred and sixty (360) calendar days of the NTP.
Construction Firm Selected	Piedmont Paving, Inc.
Design Firm Selected	Southeastern Engineering, Inc.
Estimated Design Completion Date	November, 2025
Estimated Start Date For Project	March, 2026
Estimated Construction Completion Date	May, 2027
Estimated Substantial Completion Date	March, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$722,685
TSPLOST Dollars Spent ($)	$0
TSPLOST Dollars Committed (not spent) ($)	$722,685
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2026
Last Update	2026-08-27 08:24:38
State	GA
Address	*NULL*
Creation Date	*NULL*