TSPLOSTProjects

Project ID	MIL- 15
Local ID	MIL-010
Project Name Title	Freemanville Road at Redd Road Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Milton
Current Stage	Design
Project Description	Operational improvements at the intersection that may include turn lanes, traffic signal, or roundabout
Construction Firm Selected	*NULL*
Design Firm Selected	KCI
Estimated Design Completion Date	August, 2026
Estimated Start Date For Project	April, 2021
Estimated Construction Completion Date	July, 2028
Estimated Substantial Completion Date	July, 2028
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1208/freemanville-road-at-redd-road-_-tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,020,000
TSPLOST Dollars Spent ($)	$83,991
TSPLOST Dollars Committed (not spent) ($)	$936,009
Cost Status	Green
Schedule Status	Gray
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	*NULL*
Last Update	2026-09-14 15:51:51
State	*NULL*
Address	*NULL*
Creation Date	*NULL*