TSPLOSTProjects

Project ID	UC- 16
Local ID	UC-206
Project Name Title	Quick Response Projects
Tier	Tier 3
Project Type	Quick Response
Initiatve Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Quick Response Projects in Union City - Quick Response Projects
Construction Firm Selected	TBD
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2021
Estimated Start Date For Project	August, 2021
Estimated Construction Completion Date	February, 2023
Estimated Substantial Completion Date	March, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$235,686
TSPLOST Dollars Spent ($)	$0
TSPLOST Dollars Committed (not spent) ($)	$235,686
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2022
Last Update	2021-02-02 19:53:06
State	*NULL*
Address	*NULL*
Creation Date	*NULL*