TSPLOSTProjects

Project ID	EP- 22
Local ID	EP-324
Project Name Title	Operations and Safety
Tier	Tier 3
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Design
Project Description	Operations and Safety in City of East Point - Janice Drive at Washington Road Intersection Improvements
Construction Firm Selected	*NULL*
Design Firm Selected	Atkins
Estimated Design Completion Date	March, 2021
Estimated Start Date For Project	December, 2021
Estimated Construction Completion Date	April, 2022
Estimated Substantial Completion Date	February, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$250,000
TSPLOST Dollars Spent ($)	$0
TSPLOST Dollars Committed (not spent) ($)	$250,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2021
Last Update	2021-05-05 00:44:19
State	*NULL*
Address	*NULL*
Creation Date	*NULL*