TSPLOSTProjects

Project ID	FA- 18
Local ID	*NULL*
Project Name Title	SR 14/Senoia Road Traffic Signal Project
Tier	Tier 1
Project Type	Quick Response
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Operation and Safety Improvements in City of Fairburn - To Be Determined 11/10/2020: There are several reasons why the District does not recommend a signal to be installed at this location. The reasons why can be a bit difficult to explain because there is a lot to consider when it comes to signalizing an intersection but basically the intersection does not meet vehicular or pedestrian volume thresholds needed to warrant a signal and the number of correctable crashes also do not meet the necessary threshold to warrant installation of a signal. This intersection seems to be congested during “peak hours” of the day, and all other hours have very little volume. Adding a signal at this location would cause unnecessary delay to the surrounding roadway network that already appears to have signalized intersections that may not be needed. Josh Montefusco GDOT, District 7 Traffic Operations Manager JMontefusco@dot.ga.gov Revised TE Report submitted to GDOT on 05/02/2025. If a Pedestrian Hybrid Beacon is the final recommendation, Railroad coordination may not be required.
Construction Firm Selected	*NULL*
Design Firm Selected	Pond & Company
Estimated Design Completion Date	*NULL*
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$200,000
TSPLOST Dollars Spent ($)	$15,530
TSPLOST Dollars Committed (not spent) ($)	$184,470
Cost Status	Gray
Schedule Status	Gray
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2026-08-31 10:23:18
State	*NULL*
Address	*NULL*
Creation Date	*NULL*