TSPLOSTProjects

Project ID	FA- 19
Local ID	20-005
Project Name Title	Bohannon Road Sidewalk Project
Tier	Tier 2
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Pedestrian Improvements project designed to provide workers in the area a safe route to and from work.
Construction Firm Selected	The Corbett Group
Design Firm Selected	Moreland Altobelli Associates, LLC
Estimated Design Completion Date	April, 2020
Estimated Start Date For Project	July, 2020
Estimated Construction Completion Date	December, 2020
Estimated Substantial Completion Date	November, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$234,488
TSPLOST Dollars Spent ($)	$23,862
TSPLOST Dollars Committed (not spent) ($)	$210,626
Cost Status	Green
Schedule Status	*NULL*
Status	Active
Editor	lthompson@fairburn.com
Project Year	2020
Last Update	2021-09-08 19:41:40
State	*NULL*
Address	*NULL*
Creation Date	*NULL*