# TSPLOSTProjects

| | |
|---|---|
| Project ID | JCR- 2 |
| Local ID | JCR-001 |
| Project Name Title | Medlock Bridge Capacity Project (Chattahoochee River to McGinnis Ferry) |
| Tier | Tier 1 |
| Project Type | Congestion Relief |
| Initiatve Type | TSPLOST |
| City | Johns Creek |
| Current Stage | Land |
| Project Description | Current project phase includes improvements at the intersection of SR 141/Medlock Bridge Road/McGinnis Ferry Road. |
| Construction Firm Selected | *NULL* |
| Design Firm Selected | *NULL* |
| Estimated Design Completion Date | January, 2027 |
| Estimated Start Date For Project | April, 2027 |
| Estimated Construction Completion Date | April, 2029 |
| Estimated Substantial Completion Date | April, 2029 |
| Link To External Website | https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Medlock-Bridge-Road-Capacity-Project |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $10,000,000 |
| TSPLOST Dollars Spent ($) | $10,000,000 |
| TSPLOST Dollars Committed (not spent) ($) | $0 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | brian.oconnor@johnscreekga.gov |
| Project Year | *NULL* |
| Last Update | 2026-08-17 15:59:12 |
| State | Georgia |
| Address | City of Johns Creek |
| Creation Date | 2024-07-11 |