TSPLOSTProjects

Project ID	CSF- 36
Local ID	RS 391
Project Name Title	Spring Valley
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The roads (Ethan Allen Court, Ethan Allen Drive, Green Mountain Trail, Spring Valley Boulevard, Spring Valley Circle, Spring Valley Pkwy, Spring Valley Trace, and Spring Valley Way) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	CW Matthews
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$254,773
TSPLOST Dollars Spent ($)	$263,779
TSPLOST Dollars Committed (not spent) ($)	$-9,006
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2021
Last Update	2023-03-02 14:22:13
State	*NULL*
Address	*NULL*
Creation Date	*NULL*