TSPLOSTProjects

Project ID	JCR- 4
Local ID	TS0103
Project Name Title	Medlock Bridge at State Bridge Improvements - Phase 2
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Johns Creek
Current Stage	Land
Project Description	This project will make improvements to the intersection of Medlock Bridge and State Bridge Road. The proposed improvements will be a hybrid solution of both continuous flow intersections and thru-U intersections (median u-turns).
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	January, 2027
Estimated Start Date For Project	April, 2027
Estimated Construction Completion Date	November, 2028
Estimated Substantial Completion Date	November, 2028
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Medlock-Bridge-Rd-at-State-Bridge-Rd
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$5,794,243
TSPLOST Dollars Spent ($)	$717,000
TSPLOST Dollars Committed (not spent) ($)	$5,077,243
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:30:58
State	*NULL*
Address	*NULL*
Creation Date	*NULL*