TSPLOSTProjects

Project ID	JCR- 6
Local ID	JCR-003
Project Name Title	Jones Bridge Widening (Ph.1 - Waters to Buice; Ph. 2 - Buice to State Bridge)
Tier	Tier 1
Project Type	Congestion Relief
Initiatve Type	TSPLOST
City	Johns Creek
Current Stage	Completed
Project Description	This project will widen Jones Bridge Road from 2 to 4 lanes between Waters Road and State Bridge Road and may include improvements such as sidewalks, trails and landscaping. Phase 1 will include improvements between Waters Road to Buice Road. Phase 2 will include improvements between Buice Road to State Bridge Road
Construction Firm Selected	CMES, Inc.
Design Firm Selected	Kimley Horn Engineering
Estimated Design Completion Date	May, 2021
Estimated Start Date For Project	June, 2023
Estimated Construction Completion Date	June, 2025
Estimated Substantial Completion Date	June, 2025
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Jones-Bridge-Rd-Widening-(Waters-to-Buice;-Buice-t
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$11,000,000
TSPLOST Dollars Spent ($)	$22,647,680
TSPLOST Dollars Committed (not spent) ($)	$-11,647,680
Cost Status	Red
Schedule Status	Green
Status	Inactive
Editor	brian.oconnor@johnscreekga.gov
Project Year	2023
Last Update	2026-08-17 16:58:27
State	*NULL*
Address	*NULL*
Creation Date	*NULL*