TSPLOSTProjects

Project ID	JCR- 9
Local ID	JCR-009
Project Name Title	Barnwell Road at Holcomb Bridge Road Intersection Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Johns Creek
Current Stage	Construction
Project Description	This project includes dual left turn lanes, a through lane, and a right-turn lane on Barnwell Road at SR 140/Holcomb Bridge Road. This project may include improvements including bike lanes, sidewalks, trails, landscaping and a pedestrian bridge over Hogan's Creek.
Construction Firm Selected	CW Matthews
Design Firm Selected	DPE
Estimated Design Completion Date	December, 2019
Estimated Start Date For Project	May, 2021
Estimated Construction Completion Date	July, 2023
Estimated Substantial Completion Date	June, 2023
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Barnwell-Rd-at-Holcomb-Bridge-Rd-Intersection-Impr
Primary Funding Source	Federal/State and Local
TSPLOST Budget ($)	$2,500,000
TSPLOST Dollars Spent ($)	$1,674,213
TSPLOST Dollars Committed (not spent) ($)	$825,787
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chris.haggard@johnscreekga.gov
Project Year	*NULL*
Last Update	2022-08-22 15:09:25
State	*NULL*
Address	*NULL*
Creation Date	*NULL*