TSPLOSTProjects

Project ID	CSF- 4
Local ID	RC 103
Project Name Title	Cedar Grove Road (Chattahoochee Hills City Limits to Rivertown Rd)
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The Cedar Grove Road (Chattahoochee Hills City Limits to Rivertown Rd) to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	E R Snell
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	April, 2017
Estimated Construction Completion Date	April, 2017
Estimated Substantial Completion Date	August, 2017
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,114,748
TSPLOST Dollars Spent ($)	$1,179,801
TSPLOST Dollars Committed (not spent) ($)	$-65,053
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2021-05-03 16:10:21
State	*NULL*
Address	*NULL*
Creation Date	*NULL*