TSPLOSTProjects

Project ID	ALP- 29
Local ID	C1715
Project Name Title	BETHANY ROAD AT MAYFIELD ROAD INTERSECTION IMPROVEMENTS
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Alpharetta
Current Stage	Completed
Project Description	This project involves intersection operational improvements incorporating a roundabout at the intersection of Bethany Road and Mayfield Road. The design of this project was awarded to Tetra Tech, Inc. in the amount of $127,670 by City Council on December 12, 2016. The conceptual design for this project was presented to City Council on June 5, 2017. As the acquisition of right of way progressed, it became necessary to revise the eastern leg of the roundabout. Change Order #1 was issued on April 2, 2018 which increased the design cost by $9,950 to $137,620. Final plans were delivered to the City on June 22, 2018. City Council awarded this project on November 5, 2018 to CMES. City Council also awarded the construction project management, inspection, and engineering to Atkins North America, Inc. Notice to proceed with construction was issued for July 24, 2019. Construction was delayed due to weather and utility relocations. Construction is complete and contractor has completed punchlist items related to sod and pavement markings.
Construction Firm Selected	CMES, Inc.
Design Firm Selected	Tetra Tech, Inc.
Estimated Design Completion Date	June, 2018
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,258,335
TSPLOST Dollars Spent ($)	$2,256,294
TSPLOST Dollars Committed (not spent) ($)	$2,041
Cost Status	Green
Schedule Status	Red
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	*NULL*
Last Update	2021-10-12 13:33:56
State	*NULL*
Address	*NULL*
Creation Date	*NULL*