TSPLOSTProjects

Project ID	JCR- 24
Local ID	JCR-008
Project Name Title	Bell / Boles Corridor Operational & Safety Improvements - Bell Road at McGinnis Ferry Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Johns Creek
Current Stage	Completed
Project Description	This project will add storage space in the right turn lane from Bell Road onto McGinnis Ferry Road. It will also add a lane on McGinnis Ferry Road for a short distance across the intersection for additional capacity.
Construction Firm Selected	CMES, Inc.
Design Firm Selected	Kimley Horn and Associates
Estimated Design Completion Date	September, 2019
Estimated Start Date For Project	October, 2019
Estimated Construction Completion Date	August, 2020
Estimated Substantial Completion Date	September, 2020
Link To External Website	https://www.johnscreekga.gov/residents/public-works/tsplost/bell-and-boles-rd-corridor-operational-and-safety
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,994,786
TSPLOST Dollars Spent ($)	$1,994,786
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	chris.haggard@johnscreekga.gov
Project Year	2020
Last Update	2022-08-22 15:05:35
State	*NULL*
Address	*NULL*
Creation Date	*NULL*