TSPLOSTProjects

Project ID	ALP- 37
Local ID	C1932
Project Name Title	ACADEMY STREET BIKE/PED/OPERATIONAL IMPROVEMENTS
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Alpharetta
Current Stage	Design
Project Description	This is one of two projects which evolved from the conceptual design work and community meetings comprising the "Academy Street/Webb Bridge Road: Bike/Ped/Operational Improvements - TSPLOST Project". The project limits are from Loxford Lane to Fire Station 81. Improvements will include: (1) The installation of a 6'' wide sidewalk with a 2'' grass strip along the north side of Academy Street to fill the gap between Alpharetta Presbyterian Church. The existing sidewalk along the south side will be maintained though limited portions may require reconstruction. (2) The installation of a 3'' striped shoulder to accommodate bicycles in both directions of travel from Loxford Lane to Wedgewood Drive. (3) The installation of left turn lanes between Loxford Lane and Wedgewood Drive where possible and the installation of landscaped medians between Loxford Lane and Wedgewood Drive where possible. The existing right-turn lanes at Dancliff Lane and Jamestown Trail will remain.
Construction Firm Selected	*NULL*
Design Firm Selected	Pond & Company
Estimated Design Completion Date	August, 2020
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$289,575
TSPLOST Dollars Spent ($)	$275,490
TSPLOST Dollars Committed (not spent) ($)	$14,085
Cost Status	Green
Schedule Status	Yellow
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	*NULL*
Last Update	2021-10-13 13:10:33
State	*NULL*
Address	*NULL*
Creation Date	*NULL*