TSPLOSTProjects

Project ID	FA- 23
Local ID	*NULL*
Project Name Title	2022 Roadway Improvement on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	2022 City-Wide Resurfacing Project.
Construction Firm Selected	Magnum Paving, LLC
Design Firm Selected	In-House
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	June, 2022
Estimated Construction Completion Date	October, 2022
Estimated Substantial Completion Date	September, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,802,279
TSPLOST Dollars Spent ($)	$1,525,031
TSPLOST Dollars Committed (not spent) ($)	$277,248
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2022
Last Update	2023-03-08 16:31:05
State	*NULL*
Address	*NULL*
Creation Date	*NULL*