# TSPLOSTProjects

| | |
|---|---|
| Project ID | FA- 25 |
| Local ID | 20-003 |
| Project Name Title | Dodd Street Pedestrian Improvements |
| Tier | Tier 1 |
| Project Type | Maintenance and Safety Enhancements |
| Initiatve Type | TSPLOST |
| City | Fairburn |
| Current Stage | Completed |
| Project Description | Streetscape project on Dodd Street in the Lightning Neighborhood. The work includes the removal of existing header curb, installation of new header curb, installation of new sidewalk, replacement of existing sidewalk as required, installation of new ADA handicap ramps, the replacement of existing handicap ramps as required, and the installation of concrete sidewalk-header curb-retaining wall combination as required. The scope of the Add Alternate includes milling, asphalt paving, the installation of traffic-print textured paving crosswalks, manhole adjustments and associated tasks. *It is important to note that TSPLOST dollars were spent on the Add-Alternate only. |
| Construction Firm Selected | The Corbett Group |
| Design Firm Selected | In-House |
| Estimated Design Completion Date | April, 2020 |
| Estimated Start Date For Project | June, 2020 |
| Estimated Construction Completion Date | December, 2020 |
| Estimated Substantial Completion Date | November, 2020 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $409,659 |
| TSPLOST Dollars Spent ($) | $31,449 |
| TSPLOST Dollars Committed (not spent) ($) | $378,210 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | lthompson@fairburn.com |
| Project Year | 2020 |
| Last Update | 2021-09-09 11:53:10 |
| State | *NULL* |
| Address | *NULL* |
| Creation Date | *NULL* |