TSPLOSTProjects

Project ID	ALP- 38
Local ID	C1708
Project Name Title	GREENWAY EXTENSION TO FORSYTH COUNTY
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Alpharetta
Current Stage	Completed
Project Description	This project involves the extension of the Big Creek Greenway north from Windward Parkway to connect to Forsyth County's greenway trail system. Completing this leg of the Big Creek Greenway will result in a trail system that runs more than 14 miles through Roswell, Alpharetta, and Forsyth County. Ultimately the trail system will span from the Chattahoochee River in Roswell to Bethelview Road in Forsyth County.
Construction Firm Selected	Integrated Construction and Nobility Inc
Design Firm Selected	Pond & Company
Estimated Design Completion Date	April, 2019
Estimated Start Date For Project	February, 2020
Estimated Construction Completion Date	June, 2021
Estimated Substantial Completion Date	May, 2021
Link To External Website	https://alpharetta.projects.socrata.com/projects/C1708?stageId=Construction&tab=list
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,000,000
TSPLOST Dollars Spent ($)	$799,437
TSPLOST Dollars Committed (not spent) ($)	$200,563
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2017
Last Update	2021-10-13 13:13:19
State	*NULL*
Address	*NULL*
Creation Date	*NULL*