TSPLOSTProjects

Project ID	FA- 26
Local ID	*NULL*
Project Name Title	Milo Fisher, Bay Street & Grant Street Pedestrian Improvements
Tier	Tier 2
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Extend sidewalk on Milo Fisher to the intersection of Clayton Street, extend sidewalk on Bay Street to the intersection of Malone Street, install sidewalk on Grant street from Milo Fisher Street to Chestnut Street.
Construction Firm Selected	BOSS Concrete Construction, LLC
Design Firm Selected	*NULL*
Estimated Design Completion Date	March, 2021
Estimated Start Date For Project	April, 2021
Estimated Construction Completion Date	June, 2021
Estimated Substantial Completion Date	May, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$25,000
TSPLOST Dollars Spent ($)	$19,977
TSPLOST Dollars Committed (not spent) ($)	$5,023
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2021
Last Update	2021-09-09 11:55:01
State	*NULL*
Address	*NULL*
Creation Date	*NULL*