TSPLOSTProjects

Project ID	HA- 6
Local ID	HA-108
Project Name Title	Hapeville Paving Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Hapeville
Current Stage	Bidding
Project Description	Paving of roads
Construction Firm Selected	TBD
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	August, 2021
Estimated Start Date For Project	January, 2022
Estimated Construction Completion Date	April, 2022
Estimated Substantial Completion Date	March, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$600,000
TSPLOST Dollars Spent ($)	$1,360,567
TSPLOST Dollars Committed (not spent) ($)	$-760,567
Cost Status	*NULL*
Schedule Status	Gray
Status	Active
Editor	lsudduth@hapeville.org
Project Year	2021
Last Update	2021-11-09 21:59:59
State	*NULL*
Address	*NULL*
Creation Date	*NULL*