TSPLOSTProjects

Project ID	CP- 31
Local ID	CP-101
Project Name Title	Herschel Road Pedestrian Sidewalk Improvement project
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiatve Type	TSPLOST
City	College Park
Current Stage	Completed
Project Description	Pedestrian Sidewalk Improvement project on Herschel Road From Roosvelt Hwy(us29) to Colonial Drive
Construction Firm Selected	Pentagon 540, LLC
Design Firm Selected	City of College Park engineering Department
Estimated Design Completion Date	September, 2018
Estimated Start Date For Project	September, 2018
Estimated Construction Completion Date	November, 2018
Estimated Substantial Completion Date	November, 2018
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$170,220
TSPLOST Dollars Spent ($)	$167,992
TSPLOST Dollars Committed (not spent) ($)	$2,228
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	rcotton@collegeparkga.com
Project Year	2018
Last Update	2021-10-21 19:57:12
State	*NULL*
Address	*NULL*
Creation Date	*NULL*