TSPLOSTProjects

Project ID	CSF- 51
Local ID	B 500
Project Name Title	Butner Road over Camp Creek
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Land
Project Description	The proposed Butner Road over Camp Creek includes improvements to the bridge that will extend to the Camp Creek Parkway edge of pavement on the south leg of the intersection. A new bridge is proposed to replace the existing near the Butner Road/Camp Creek Parkway intersection. The proposed bridge will be wide enough to accommodate two traffic lanes of 24-ft wide, 30'' curb and gutter and 12-ft wide pedestrian sidewalk on the west side to tie into a proposed multi-use trail off the bridge and 6-ft wide sidewalk on the east side. A turning lane will be designed off the bridge to finish free flow and stacking length up to the intersection with Camp Creek Parkway.
Construction Firm Selected	*NULL*
Design Firm Selected	William-Russell & Johnson
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	April, 2028
Estimated Construction Completion Date	April, 2028
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$121,685
TSPLOST Dollars Spent ($)	$116,562
TSPLOST Dollars Committed (not spent) ($)	$5,123
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2019
Last Update	2026-09-17 09:42:10
State	*NULL*
Address	*NULL*
Creation Date	*NULL*