TSPLOSTProjects

Project ID	CSF- 56
Local ID	OSI 602
Project Name Title	Butner Road @ Union Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	This construction project at the Stop-controlled intersection at Butner Road and Union Road will build a single-lane roundabout to address a sharp angle intersection skew, congestion and reduce the severity of accidents at this intersection. Additional improvements with this project include improving storm drainage with a typical section consisting of a 2.5-ft. curb & gutter, 2-ft. stamped concrete beauty strip, and 5-ft. wide sidewalks throughout the project limits. The extent of construction is approximately 950 ft. along Butner Road and 800 ft. along Union Road
Construction Firm Selected	*NULL*
Design Firm Selected	American Engineers, Inc
Estimated Design Completion Date	March, 2023
Estimated Start Date For Project	December, 2019
Estimated Construction Completion Date	May, 2025
Estimated Substantial Completion Date	May, 2025
Link To External Website	https://performance.fultoncountyga.gov/stories/s/v555-6sca
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,641,163
TSPLOST Dollars Spent ($)	$3,641,163
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2017
Last Update	2026-09-18 11:32:03
State	*NULL*
Address	*NULL*
Creation Date	*NULL*