TSPLOSTProjects

Project ID	CSF- 57
Local ID	OSI 603
Project Name Title	Butner Road @ Pittman Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	The design project on Burner Road will improve traffic safety by realigning the approach of Pittman Road to eliminate an extreme angle of incidence at the intersection through the use of a roundabout. Additional improvements include a closed drainage system, 2.5-ft. curb & gutter, 2' stamped concrete, and 5 ft. sidewalks. Streetlights will be added during construction.
Construction Firm Selected	*NULL*
Design Firm Selected	AEI
Estimated Design Completion Date	March, 2027
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	July, 2029
Estimated Substantial Completion Date	July, 2029
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$143,672
TSPLOST Dollars Spent ($)	$83,680
TSPLOST Dollars Committed (not spent) ($)	$59,992
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2020
Last Update	2026-09-18 11:38:58
State	*NULL*
Address	*NULL*
Creation Date	*NULL*