TSPLOSTProjects

Project ID	CSF- 58
Local ID	OSI 604
Project Name Title	Campbellton Road @ Stonewall Tell Road (Project Design on Hold)
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	This completed construction project included a realignment of the intersection from a skewed intersection with a stop condition to standard 4-way intersection with a new traffic signal. Additional improvements included adding turning lanes in each direction along Campbellton Road and Stonewall Tell Road, installation of 5-feet sidewalks, curb and gutter, improved stormwater drainage, 2-feet stamp concrete, and installation of streetlights within the project limits.
Construction Firm Selected	CMC, INC
Design Firm Selected	American Engineers, Inc
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	April, 2020
Estimated Construction Completion Date	March, 2024
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,386,248
TSPLOST Dollars Spent ($)	$3,386,248
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2017
Last Update	2026-09-18 11:55:23
State	*NULL*
Address	*NULL*
Creation Date	*NULL*