TSPLOSTProjects

Project ID	CSF- 61
Local ID	OSI 607
Project Name Title	Demooney Road @ West Stubbs Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Bidding
Project Description	This design project at Demooney Road and West Stubbs Road will include the addition of a single lane roundabout to address congestion and reduce the severity of accidents at this 2-way Stop controlled intersection. Additional improvements include a closed drainage system, 2.5-ft. curb & gutter, 2' stamped concrete, and 5 ft. sidewalks. Streetlights will be added during construction.
Construction Firm Selected	*NULL*
Design Firm Selected	AEI
Estimated Design Completion Date	August, 2026
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	October, 2027
Estimated Substantial Completion Date	October, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$187,298
TSPLOST Dollars Spent ($)	$182,533
TSPLOST Dollars Committed (not spent) ($)	$4,765
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2021
Last Update	2026-09-18 12:08:41
State	*NULL*
Address	*NULL*
Creation Date	*NULL*