TSPLOSTProjects

Project ID	CSF- 62
Local ID	OSI 608
Project Name Title	Enon Road @ Stonewall Tell Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Land
Project Description	The roundabout at Enon Road and Stonewall Tell Road will replace the current stop-controlled intersection. The typical section consists of two 11-ft. travel lanes with curb and gutter, and a 2 ft stamped concrete buffer. Five-foot sidewalks will be constructed on both shoulders for the length of the project. Streetlights will be installed throughout the length of the project.
Construction Firm Selected	*NULL*
Design Firm Selected	AEI
Estimated Design Completion Date	February, 2026
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	October, 2027
Estimated Substantial Completion Date	October, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$284,743
TSPLOST Dollars Spent ($)	$284,743
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2021
Last Update	2026-09-18 12:14:34
State	*NULL*
Address	*NULL*
Creation Date	*NULL*