# TSPLOSTProjects

| | |
|---|---|
| Project ID | CSF- 66 |
| Local ID | OSI 613/615 |
| Project Name Title | Old Fairburn Road @ Union Road |
| Tier | Tier 1 |
| Project Type | Operation and Safety Improvements |
| Initiatve Type | TSPLOST |
| City | City of South Fulton |
| Current Stage | Construction |
| Project Description | The current construction project will include the addition of two circular roundabouts to address congestion and reduce the severity of accidents at this intersection. Additional improvements include drainage, 24-inch curb & gutter, 24-inch stamp concrete beauty strip, streetlights, and 5' wide sidewalks. The extent of the project will extend approximately 500 feet each route direction from each roundabout. The roundabouts are approximately 900 feet apart. A 400 ft' section of Old Fairburn Road will be removed as part of the realignment. Due to the proximity, this project is being delivered as a single construction project along with OSI 615 Stonewall Tell Road @ Union Road. Streetlights will also be added within the project limits |
| Construction Firm Selected | *NULL* |
| Design Firm Selected | American Engineers, Inc |
| Estimated Design Completion Date | March, 2023 |
| Estimated Start Date For Project | December, 2020 |
| Estimated Construction Completion Date | May, 2027 |
| Estimated Substantial Completion Date | May, 2027 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $4,279,207 |
| TSPLOST Dollars Spent ($) | $1,446,683 |
| TSPLOST Dollars Committed (not spent) ($) | $2,832,524 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | roussan.francois@cityofsouthfultonga.gov |
| Project Year | 2017 |
| Last Update | 2026-09-18 12:26:22 |
| State | *NULL* |
| Address | *NULL* |
| Creation Date | *NULL* |