TSPLOSTProjects

Project ID	CSF- 70
Local ID	OSI 617
Project Name Title	Welcome All Road @ Jailette Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Bidding
Project Description	The design project at Welcome All Road and Jailette Road will realign the Stop regulated approach of Jailette Road to improve the angle of incidence at the intersection with Welcome All. Additional improvements include drainage, with a typical section of 30-inch curb & gutter, 2-ft of stamped concrete beauty strip, and 5' wide sidewalks. Streetlights will be added during construction.
Construction Firm Selected	*NULL*
Design Firm Selected	ATLAS
Estimated Design Completion Date	August, 2026
Estimated Start Date For Project	May, 2021
Estimated Construction Completion Date	July. 2027
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$95,353
TSPLOST Dollars Spent ($)	$75
TSPLOST Dollars Committed (not spent) ($)	$95,278
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2020
Last Update	2026-09-22 08:44:29
State	*NULL*
Address	*NULL*
Creation Date	*NULL*