TSPLOSTProjects

Project ID	CSF- 92
Local ID	PBI 900
Project Name Title	Danforth Road (Rehoboth Circle to Cascade Road)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Construction
Project Description	The project scope includes the installation of 5 foot-wide concrete ADA (Americans with Disabilities Act) compliant sidewalks, concrete curb and gutter, a 2- foot stamped concrete, drainage and pedestrian lighting on both sides of Danforth Road from Rehoboth Circle to Cascade Road. The approximate length of the project is 0.8 mile.
Construction Firm Selected	CMC, INC
Design Firm Selected	AEI
Estimated Design Completion Date	September, 2022
Estimated Start Date For Project	February, 2022
Estimated Construction Completion Date	December, 2023
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,250,000
TSPLOST Dollars Spent ($)	$90,653
TSPLOST Dollars Committed (not spent) ($)	$2,159,347
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2023-03-06 12:44:33
State	*NULL*
Address	*NULL*
Creation Date	*NULL*