TSPLOSTProjects

Project ID	CSF- 97
Local ID	RST 205
Project Name Title	Herron Creek PH2, (LL 99 Dist 14FF, LL 175 Dist 9C)
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The primary work is to resurface the final asphalt topping layer. The roads (Halcyon Dr, Herron Trl, Herron La, Herron Pass, Herron Point, and Herron Trace) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work includes all necessary preparation work (e.g., full depth patching and a single surface treatment). The roads will then have the final asphalt topping layer installed in a manner that will provide uniformity of the asphalt. Milling of the existing asphalt surface is not expected to be required for these roadways.
Construction Firm Selected	E R Snell
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	March, 2018
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	Not Applicable
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$68,057
TSPLOST Dollars Spent ($)	$90,131
TSPLOST Dollars Committed (not spent) ($)	$-22,074
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2021-05-03 20:32:08
State	*NULL*
Address	*NULL*
Creation Date	*NULL*